



EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements Roads and Drains at G Krishna Murthy Layout, Mutturayaswamy Layout, GK Muniyappa Garden in Ward No.10 (Doddabommasandra) in Vidyaranyapura Sub Division.
2	Amount of Work Portion	20,18,346.00
3	Estimated Cost	Rs. 25.00 Lakhs
4	Name of Contractor	Sri Abbu Sambashiva Reddy
5	Agreement No	EE/BTP/BBMP/ Ag No. 48/2020-21 Date: 20.07.2020
6	No and date under which work order issued	EE/BTP/BBMP/WO/48/2020-21 Date: 20.07.2020
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	18-09-2020
9	Date of receipt of application in the sub division office	18-09-2020
10	Extension granted if any	Nil
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	6 Days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expiry of original period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	EOT is recommended for sanction without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	Para (21) may be approved.


Assistant Engineer


Assistant Executive Engineer
Vidyaranyapura Sub Division, Bangalore-97.
BBMP, Bangalore - 97


Executive Engineer
Byatarayanapura Division, Bangalore-92.